BRUHATH BENGALURU MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC Drains and RCC Culverts at Right Side Cross Roads of 1st Main Road Kuvempu Nagara in Ward No.05
2	Sanctioned Estimate Cost	:	78.00 Lakhs
3	Head of Account	:	P-3736, Development of Kempegowda Park Ward No.13 Mallasandra
4	Administrative Approval	:	EE(BTP)/AS/111/19-20, Dated:-16.03.2020
5	Work Code	:	005-20-000083
6	Technical Sanction	:	SE(YNK)/TS/50/19-20, Dated:- 16.03.2020
7	Approval to Estimate	:	
	a) Name of the Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Limited.
	b) Agreement No & Date	:	EE/BTP/BBMP/AG/245/2019-20, Dt:21.03.2020
8	Work Order No & Date	:	BBMP/EE/BTP/WO/245/2019-2020, Dt:21.03.2020
9	Date of Commencement	:	60 Days
10	Scheduled Date of Completion	:	
11	Time Extension if any	:	Laeedam period
12	Actual Date of Completion	:	
13	Delay in Execution of Work	:	
14	a) Amount as per Sanctioned Estimate	:	78.00 Lakhs
	b) Amount as per Actual Expenditure	:	7788939.28
	c) Excess Sanctioned Amount	:	
	d) Savings Sanctioned Amount	:	10354.03
15	Name of the Officials in Charge of Work	:	
	a) Assistant Engineer	:	
	b) Assistant Executive Engineer	:	

Certificate:-

a) Certified that the above work has been executed by the contractor Satisfactory in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
Ward No.05

16/6/2020
Assistant Executive Engineer
Bytarayanapura Sub-Division

Scanned with CamScanner